

**London Legacy Development Corporation
Planning Policy Decisions Team**

Meeting date: 7th September 2022

Time: 10.00am

Venue: Virtual Meeting – MS Teams

Project: Construction Transport Management Group (CTMG) for Hackney Wick and Fish Island (HW&FI)

Attendees:

Steve Cox – LB Tower Hamlets
 Tricia Bruno – LB Tower Hamlets
 Emile Roberts – Transport for London
 Patrick O’Sullivan – O’Shea
 Chris Kennedy – Hackney ward councillor
 Brian Foxtton – LB Hackney
 Chris Leonard –
 Scott Dawson – Taylor Wimpey

Attendees for LLDC:

Tony Tolley, Head of Security and Park Safety
 Catherine Smyth, Head of Development Management
 John Walker, Security Manager
 Hannah Want, Planning Development Manager
 Peter Tudor, Director of Park Operations and Venues

1. Welcome (TT)
2. Previous actions open / closed since last meeting (All)

Action	Owner	Date to be completed / Progress
Developers to issue <i>site programmes</i> to LLDC, particularly if there are any delays / changes	Developers	Ongoing
Boroughs to advise on HWFI walk-around dates	Borough reps	Ongoing

3. Discussion on development sites (All)

Balfour Beatty – bridges

- *No one on call*
- *TT Updated Monier Bridge works on going*

Taylor Wimpey – 90 Monier Road – SD

- *Demolition of Block A ongoing*
- *Ongoing issues with residents and complaints*
- *CS confirmed Arup (PPDTs Environmental Consultants) are getting the updated environmental reports*
- *Dust suppression in place*
- *Beachy Road development to be put in contact with Taylor Wimpey.*

Taylor Wimpey – Hepscott Road and Rothbury Road

- *No one on call*

HG Construction - Dace Road

- *No-one on the call*

O Shea's – Wickside – PO's

- *Demolition to start on 3rd October, 3 month programme. Meeting LBTH about a footpath hoarding. Materials to be taken off site from demolition in October/November. Remediation to start jan/feb/march. Piling March onwards.*
- *Programmes to be forwarded to LLDC. LLDC to forward to necessary people.*

LB Hackney – BF/ CK

- *Concerns about parents and the use of Wallis Road as a school drop off, conflict with construction vehicles.*

LB Tower Hamlets – TB/SC

- *No update from TB or SC*

TfL - ER

- *No updates from ER*

Councillor Kennedy

- *No updates from CK*

Peter Tudor

- *Various events occurring outside stadium*

AOB

- *TT - HWFI and QEOP CTMG to be combined for next meeting.*

4. Next Meeting – Date TBC; likely 5th October 10am on MST

DRAFT